

ID	Task Mode	WBS	Nombre de tarea	Duration	Finish	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023
0		0	REMOZAMIENTO PALACIO DE JUSTICIA SANTO DOMINGO ESTE	75 days	Fri 7/16/21	75 days									
1		1	REMOZAMIENTO PALACIO SANTIAGO	75 days	Fri 7/16/21	75 days									
2		1.1	Planificación preliminar (CONTRATISTA)	3 days	Wed 4/7/21	3 days									
3		1.2	Inicio suministro de materiales San Pedro	0 days	Mon 4/5/21	0 days									
4		1.3	Suministro de materiales	40 days	Wed 6/2/21	40 days									
5		1.4	Fin Suministro de materiales	0 days	Wed 6/2/21	0 days									
6		1.5	Ejecución de Obra	70 days	Wed 7/14/21	70 days									
7		1.5.1	Baños publicos cuarto nivel	23 days	Mon 5/10/21	23 days									
8		1.5.2	Pintura en area de secretaria general penal	7 days	Wed 5/19/21	7 days									
9		1.5.3	Pintura en area de jueces(Tercer nivel)	10 days	Wed 6/2/21	10 days									
10		1.5.4	Pintura en area de salas de audiencias(Cuarto nivel)	15 days	Wed 6/23/21	15 days									
11		1.5.5	Pintura exterior y puerta	15 days	Wed 7/14/21	15 days									
12		1.6	Recepción final de obra	2 days	Fri 7/16/21	2 days									
13		1.7	Finalización de obra	0 days	Fri 7/16/21	0 days									

Proyecto: REMOZAMIENTO PA
 Fecha: Mon 4/19/21

Task		Project Summary		Rolled Up Progress		Inactive Summary		Start-only	
Task Progress		Group By Summary		External Tasks		Manual Task		Finish-only	
Split		Rolled Up Task		External Milestone		Duration-only		Deadline	
Milestone		Rolled Up Critical Task		Inactive Task		Manual Summary Rollup		Critical Task	
Summary		Rolled Up Milestone		Inactive Milestone		Manual Summary		Critical Task Progress	